

Schedule

Norwell Public Library - Project Timeline - Updated 021119

	Phase/Scope	Estimated Duration	Project Start Date	Projected End Date	2019							2020							
					Feb	Mar	April	May	June	July	→	Dec	Jan	→	June	July	Aug	Sept	
Bidding & Construction	Construction Bidding	5 Weeks	March 18, 2019	April 19, 2019		→													
	Notice of Award	Set	April 22, 2019				★												
	Contract, Bonds & Insurance	2 Weeks	April 22, 2019	May 6, 2019			→												
	Notice to Proceed	Set	May 6, 2019				★												
	Contractor Start-up & Mobilization	30 Cal Days	May 6, 2019	June 4, 2019				→											
	Estimated Construction Start	Set	June 4, 2019						★										
	Construction Period	14 Mths/424 Days	May 6, 2019	July 3, 2020															
	Commissioning, FF&E & Move	2 to 3 Months	June 3, 2020	August 30, 2020															
	Grand Opening	Set	August 31, 2020																
Temp Library	Library Closed	Set	April 15, 2019				★												
	Library Staff Prep	1 Week	April 15, 2019	April 19, 2019			→												
	Temp Facility Set Up & Move	1 Week	April 22, 2019	April 26, 2019			→												
	Temp Library Staff Prep & Setup	2 Weeks	April 29, 2019	10-May-19			→												
	Temp Library Open For Business	Set	May 13, 2019				★												
	Move to New Facility	2 Weeks	August 17, 2020	August 28, 2020															→
	Grand Opening		August 31, 2020																★

