

Norwell Public Library - Project Timeline

Phase/Scope	Estimated Duration	Projected End Date	2017		2018						2019				2020				
			Jan	July	Jan	Feb	Mar	Nov	Dec	Jan	Feb	Mar	Dec	Jan	Mar	April	May	Jun	
Grant Submission Deadline	Fixed	January 26, 2017	★																
1st Provisional Grants Awarded	Fixed	July 13, 2017		★															
Local Funding Approvals	Up to 6 Months	January 18, 2018			→														
Const Grant Contract Signed & Awarded	1 to 2 Months	March 1, 2018				★													
Design Period - Design Dev to Bidding	9 to 10 Months	December 1, 2018						→											
Construction Bidding & Award	2 Months	February 1, 2019								→									
Temp Facility Set Up	2 Months	March 1, 2019									→								
Contractor Start-up & Mobilization	1 Month	March 1, 2019										→							
Library Move to Temp Facility	Set	March 1, 2019										★							
Construction Period	12 to 13 Months	April 1, 2020																	
Commissioning, FF&E, Move & Closeout	2 to 3 Months	June 1, 2020																	
Grand Opening (June 1, 2020)		June 1, 2020																	★